Daily Completion And Workover Report

Alcor #1 DATE: 11/26/2012

**OPERATOR:** Great Bear Petroleum Operating, LLC

FOREMAN: Neil Bosley Report No.: 99 TMD:

**ENGINEER:** Dylan Garett **SECTION: AFE#:** 005 **TVD: DSS:** 99.0

**FIELD:** T7N - R14E - Sec 5 **TWP: AFE TMD/TWC:** 10,665.02 **FOOTAGE:** 

COUNTY: North Slope RANGE: WI/NRI: Rig Name/No.:

**STATE**: ALASKA **KBELEV**: 209 ft **API**: 50-223-20026-00-00 **PBTD**:

QTY Workstring Component Description O.D.(in) I.D.(in) Length(ft)

Total BHA Length:

QTY Workstring Component Description O.D.(in) I.D.(in) Length(ft)

Total BHA Length:

## **PERFORATIONS DATA**

## STIMULATION DATA

Stage #: 1 Job Date: Contractor: Pumped Via:

Job Description: Gross Interval: Tracer:

Fluid Type: Pad Vol: Main Body Vol: Flush Vol: BLTR Oil/Other/W

# Prop in Frm: Gas Type: Gas Vol:

Min Rate/psi: Max Rate/psi: Ave Rate/psi:

ISIP: FSIP: 15 min. SI: Frac Grad. Initial/ Final: /

Frac Grad. Initial/ Final: / Prop Conc:

Accident: Env. Incident:

Safety Meeting: Need to designate someone to bear watch. Walking surfaces, pinch points, pressure testing lines, Everyone has the right to shut down job.

From	То	Hrs.	Activity Last 24 Hours	COST SUMMARY			
6:00	7:00	1.00	Crew travel	Class	Code	Description/Comments	Costs (\$)
7:00	9:00	2.00	Safety meeting, spot equipment, start to rig up slickline.	8770	104	Wellsite Supervision/update cost on well site s	1,800.00
9:00	12:00	3.00	Start in hole with 3" dump bailer, tag CIBP 9211', WLM, dump	8770	105	Contract Services/Hot oil servcies for 11-172	0.00
			cement on top of CIBP, pull out of hole	8770	105	Contract Services/NU frac tree,Vetcogray	0.00
12:00	12:30	0.50	Tools at surface, repin bailer bottom, fill bailer with cement	8770	109	Fuel/Water/Power/Cost update, double charge	0.00
12:30	14:00	1.50	Start in hole with 2nd bailer run, dump cement on CIBP, pull out	8770	109	Fuel/Water/Power/Diesel for well head heater,	0.00
			of hole	8770	111	Location/Peak water truck hauling brine to disc	0.00
14:00	14:30	0.50	Tools at surface, repin bailer bottom, fill bailer with cement	8770	113	Equipment Rental/Connector,extension,wash ı	0.00
14:30	15:30	1.00	Start in hole with 3rd bailer run, dump cement on CIBP, pull out of hole	8770	113	Equipment Rental/Flow back tank 4 days	0.00
15:30	16:00	0.50	Tools at surface, repin bailer bottom, fill bailer with cement	8770	113	Equipment Rental/frac tree	1,050.00
16:00	17:30	1.50	Start in hole with 4th bailer run, dump cement on CIBP, pull out of hole	8770	113	Equipment Rental/Haul flowback iron and clea	0.00
				8770	113	Equipment Rental/NC cat rental 1ea 115./day	115.00
17:30	18:00	0.50	Tools at surface, repin bailer bottom, fill bailer with cement	8770	113	Equipment Rental/Pickup Rental 140/day	140.00
18:00	19:00	1.00	Start in hole with 5th bailer run, dump cement on CIBP, pull out of	8770	115	Drilling/Compl Fluids/Baroid, 11/18/2012	0.00
			hole	8770	201	Logging/Formation Eval/Testing/E-line 2 days	0.00
19:00	20:30	1.50	Lay down lubricator and crane, shut well in for night, wait on	8770	203	Stimulation/Sand Control/Coil tbg unit 7 days	0.00
20:30	21:00	0.50	cement. Crew travel	8770	203	Stimulation/Sand Control/N2 unit, blow down c	0.00
				8770	203	Stimulation/Sand Control/Stim pump Breakdov	0.00
21:00	6:00	9.00	Wait on daylight	8770	206	Miscellaneous/Slickline and crew	0.00
				8770	208	Contingencies/.5%	155.00
					-	Total Daily Cost:	3,260.00
						Cumulative Cost to Date:	2,242,362.34

Exec Summary: MIRU slickline equipment, dump bail cement on top of CIBP @ 9210'

Present Oper: Well secure.

24 Hr Forecast: Tag top of cement, run CIBP, dump bail cement