Daily Completion And Workover Report Page 1 of 1 Alcor #1 DATE: 10/04/2012 OPERATOR: Great Bear Petroleum Operating, LLC Pablo Headworth/Neil Bosle FOREMAN: Report No.: 46 TMD: ENGINEER: Dylan Garett SECTION: AFE#: 005 TVD: DSS: 46.0 T7N - R14E - Sec 5 FIELD: TWP: AFE TMD/TWC: 10,665.00 FOOTAGE: COUNTY: North Slope RANGE: WI/NRI: Rig Name/No.: STATE: ALASKA KBELEV: API: PBTD: 209 ft 50-223-20026-00-00 QTY **Workstring Component Description** O.D.(") I.D.(") Length(usft) Total BHA Length: **PERFORATIONS DATA** STIMULATION DATA Stage #: Job Date: Contractor: Pumped Via: Job Description: Gross Interval: Main Body Vol: BLTR Oil/Other/M Fluid Type: Pad Vol: Flush Vol: # Prop in Frm: Gas Type: Min Rate/psi: Max Rate/psi: Ave Rate/psi: ISIP: FSIP: 15 min. SI: Frac Grad. Initial/ Final: Prop Conc: Accident: Pre-Job safety meeting. Pinch point, Backing hazard, Tripping hazards uneven surfaces. Pressure testing Stay clear, Need to designate someone to Safety Meeting: **COST SUMMARY** From То Hrs. **Activity Last 24 Hours** Waiting on slickline unit to dump bail cement on top of CIBP. Will be on location in the AM Class Code Description/Comments 6:00 6:00 24.00 Costs (\$) Wellsite Supervision/update cost on well site supervisor 8770 5,491.50 109 Fuel/Water/Power/water trucks to pump water off pad 8770 113 Equipment Rental/frac tree 1,050.00 8770 113 Equipment Rental/Pickup Rental 140/day 140.00 8770 116 Cementing/Cmt pumper, psi test lubricator and CIBP 19,418.60 ${\color{blue} \mathsf{Logging/Formation}}\ {\color{blue} \mathsf{Eval/Testing/Case}}\ {\color{blue} \mathsf{hole}}\ {\color{blue} \mathsf{logging}}\ ,\ {\color{blue} \mathsf{Gaug}}$ 201 35.589.86 8770 8770 208 Contingencies/.5% 3,264.00 Total Daily Cost: 68,553.96 Cumulative Cost to Date: 1,068,302.84 Exec Summary: Waiting on slickline unit Present Oper: Well secure 24 Hr Forecast: MIRU Slickline to dump bail CMT on top CIBP.