Daily Completion And Workover Report Page 1 of 1 Alcor #1 DATE: 11/25/2012 OPERATOR: Great Bear Petroleum Operating, LLC FOREMAN: Neil Bosley Report No.: 98 TMD: ENGINEER: Dylan Garett SECTION: AFE#: 005 TVD: DSS: 98.0 FIELD: T7N - R14E - Sec 5 TWP: AFE TMD/TWC: 10,665.02 FOOTAGE: COUNTY: North Slope RANGE: WI/NRI: Rig Name/No.: STATE: ALASKA KBELEV: PBTD: 209 ft API: 50-223-20026-00-00 QTY **Workstring Component Description** O.D.(in) I.D.(in) Length(ft) Total BHA Length: QTY Workstring Component Description O.D.(in) I.D.(in) Length(ft) Total BHA Length: **PERFORATIONS DATA** STIMULATION DATA Stage #: Job Date: Contractor: Pumped Via: Job Description: Gross Interval: Tracer: Main Body Vol: Fluid Type: Pad Vol: Flush Vol: BLTR Oil/Other/W # Prop in Frm: Gas Type: Min Rate/psi: Max Rate/psi: Ave Rate/psi: ISIP: FSIP: 15 min. SI: Frac Grad. Initial/ Final: Prop Conc: Accident: Need to designate someone to bear watch. Walking surfaces, pinch points, pressure testing lines, Everyone has the right to shut down job. afety Meeting: From То Hrs. **Activity Last 24 Hours COST SUMMARY** Waiting on slickline crew and equipment 6:00 6:00 24.00 Class Code Description/Comments Costs (\$) 8770 104 Wellsite Supervision/update cost on well site s 1.800.00 8770 105 Contract Services/Hot oil servcies for 11-17--2 0.00 8770 Contract Services/NU frac tree,Vetcogray 0.00 8770 109 0.00 Fuel/Water/Power/Cost update, double charge 8770 109 Fuel/Water/Power/Diesel for well head heater 0.00 8770 111 ocation/Peak water truck hauling brine to dis 0.00 8770 113 Equipment Rental/Connector,extension,wash 0.00 0.00 8770 113 Equipment Rental/Flow back tank 4 days 8770 113 Equipment Rental/frac tree 1,050.00 113 8770 Equipment Rental/Haul flowback iron and clea 0.00 8770 113 Equipment Rental/NC cat rental 1ea 115./day 115.00 Equipment Rental/Pickup Rental 140/day 8770 113 140.00 Orilling/Compl Fluids/Baroid, 11/18/2012 8770 115 0.00 8770 201 Logging/Formation Eval/Testing/E-line 2 days 0.00 0.00 8770 203 Stimulation/Sand Control/Coil tbg unit 7 days 8770 203 Stimulation/Sand Control/N2 unit, blow down 0.00 8770 203 Stimulation/Sand Control/Stim pump Breakdo 0.00 206 8770 Miscellaneous/Slickline and crew 0.00 8770 208 Contingencies/.5% 155.00 Total Daily Cost: 3,260.00 2,239,102.34 Cumulative Cost to Date: Exec Summary: Waiting on slickline crew and equipment Present Oper: Well secure 24 Hr Forecast: MIRU slickline equipment, dump bail cement on top of CIBP @ 9210'