Page 1 of 1 **Daily Completion And Workover Report** Alcor #1 DATE: 09/22/2012 OPERATOR: Great Bear Petroleum Operating, LLC FOREMAN: Pablo Headworth Report No.: 34 TMD: ENGINEER: Dylan Garett SECTION: AFE#: 005 TVD: DSS: 34.0 T7N - R14E - Sec 5 FOOTAGE: FIELD: TWP: AFE TMD/TWC: 10,665.00 COUNTY: North Slope RANGE: WI/NRI: Rig Name/No.: STATE: ALASKA KBELEV: API: PBTD: 209 ft 50-223-20026-00-00

PERFORATIONS DATA

STIMULATION DATA Stage #: Job Date: Contractor: Pumped Via: Job Description: Gross Interval: Tracer: Pad Vol: Main Body Vol: BLTR Oil/Other/W Fluid Type: Flush Vol: # Prop in Frm: Gas Type: Min Rate/psi: Max Rate/psi: Ave Rate/psi: ISIP: FSIP: 15 min. SI: Frac Grad. Initial/ Final: Prop Conc:

Pre-Job safety meeting. Pinch point, Backing hazard, Tripping hazards uneven surfaces. Pressure testing Stay clear, Need to designate someone to bear watch. afety Meeting:

From	То	Hrs.	Activity Last 24 Hours		COST SUMMARY			
6:00	9:00	3.00	Continue to monitor EMR gauges, PTS personal on location @	Class	Code	Description/Comments	Costs (\$)	
				8770	104	Wellsite Supervision/update cost on well site supervisor 18	1,800.00	
9:00	18:00	9.00	PTS Timbers on location ,off load send truck for another load, Off load pop tank, and work shack, begin to build secondary containment. Line containment Build berms out of 12x12 timbers. SDFN	8770	113	Equipment Rental/frac tree	1,050.00	
				8770	113	Equipment Rental/Pickup Rental 140/day	140.00	
				8770	203	Stimulation/Sand Control/Stim pump for defit	17,891.12	
18:00	6:00	12.00	Waiting on Separator was shut down in Fairbanks because of high winds.	8770	208	Contingencies/.5%	1,044.00	
					Total Daily Cost:			
						Cumulative Cost to Date:	883,918.47	

Exec Summary: Continue monitor EMR gaugesStart bulding secondary containment for tank farm, seperator, and pop tank.

Present Oper: Continue to monitor EMR gauges.

24 Hr Forecast: Continue monitor EMR gauges, PTS spot tanks in tank farm. Continue to rig up flow back equipment.