Daily Completion And Workover Report

Alcor #1 DATE: 10/27/2012

OPERATOR: Great Bear Petroleum Operating, LLC

FOREMAN: Neil Bosley Report No.: 69 TMD:

ENGINEER: Dylan Garett **SECTION: AFE#:** 005 **TVD: DSS:** 69.0

FIELD: T7N - R14E - Sec 5 **TWP: AFE TMD/TWC:** 10,665.02 **FOOTAGE:**

COUNTY: North Slope RANGE: WI/NRI: Rig Name/No.:

STATE: ALASKA **KBELEV**: 209 ft **API**: 50-223-20026-00-00 **PBTD**:

QTY Workstring Component Description O.D.(in) I.D.(in) Length(ft)

Total BHA Length:

Ave Rate/psi:

PERFORATIONS DATA

STIMULATION DATA

Stage #: 1 Job Date: Contractor: Pumped Via:

Job Description: Gross Interval: Tracer:

Fluid Type: Pad Vol: Main Body Vol: Flush Vol: BLTR Oil/Other/M

 # Prop in Frm:
 Gas Type:
 Gas Vol:

 Min Rate/psi:
 Max Rate/psi:

ISIP: FSIP: 15 min. SI:

Frac Grad. Initial/ Final: / Prop Conc:

Accident: Env. Incident:

Safety Meeting: Need to designate someone to bear watch. Walking surfaces, pinch points

From	То	Hrs.	Activity Last 24 Hours	COST SUMMARY			
6:00	8:00	2.00	Crew travel	Class	Code	Description/Comments	Costs (\$)
8:00	8:30	0.50	Safety meeting, start equipment	8770	104	Wellsite Supervision/update cost on well site supervisor 1	1,800.00
8:30	12:00	3.50	Continue to rig up flowback equipment, 1, 400 BBL flowback tank on location and spotted	8770	109	Fuel/Water/Power/Haul loader to location and operator for	2,535.00
				8770	113	Equipment Rental/frac tree	1,050.00
12:00	13:00	1.00	Break for lunch	8770	113	Equipment Rental/Pickup Rental 140/day	140.00
13:00	15:00	2.00	Continue to rig up flowback equipment, 2nd, 400 BBL tank on location and spotted	8770	208	Contingencies/.5%	276.00
15:00	17:00	2.00	3 rd, 400 BBL tank on location and spotted, continue to build containment around tanks, spot flare stack, spot seperator			Total Daily Cost: Cumulative Cost to Date:	5,801.00 1.077.433.24
17:00	18:00	1.00	Crew travel			Camalauro Cool lo Balo.	.,0, .00.2
18:00	6:00	12.00	Waiting on daylight				

Exec Summary: Continue to spot flowback equipment and rig up

Present Oper: Well secure

24 Hr Forecast: Continue to spot flowback equipment and rig up